



THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business



Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING OCTOBER 3, 2026


Week Ending: October 3, 2026

Report Date: October 5, 2026

Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS

26.9%

CLIN 0001 - MATERIALS

\$424,000

CLIN 0002 - LABOR / INSTALLATION


\$175,000

SCHEDULED COMPLETION

April 22, 2027

CONTRACT DURATION

Status date: October 3, 2026



Time elapsed 16.3%

PERFORMANCE START
August 25, 2026CURRENT PROGRESS
26.9%CONTRACT COMPLETION
April 22, 2027

39 days elapsed of 240 calendar days

201 days remaining to contract completion

JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- TCC received the first 18 replacement JACEs during this reporting period, and the controllers are currently being programmed.
- Tim and Dakota gathered backups from all controllers that were available. Backups remain outstanding for Buildings 11A, 71, 1108, 1247, and 1417A.

Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- During this reporting period, TCC continued work on Submittal Package 2 - Building 380 Chiller Plant Controls, including sequence development, controls engineering, and scope definition.
- Subcontractor scope and vendor options remain under evaluation; no field installation has started.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. TCC submitted Submittal Package 1 - JACE Replacement on September 17, 2026. The first 18 replacement JACEs have arrived and are being programmed. TCC also worked on Submittal Package 2 - Building 380 Chiller Plant Controls during this reporting period; the package remains in development.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Sep 27 - Oct 3	Receive the first 18 replacement JACEs and begin controller programming and configuration.	Inspect the delivered controllers, reconcile quantities, and track delivery of the remaining JACEs and accessories.	Begin bench programming for the first 18 controllers and continue Building 380 engineering separately.	Maintain coordination for remaining controller access, backups, laydown, and the future installation sequence.
Week 2 Oct 4 - Oct 10	Continue programming and internal quality checks for the first 18 JACEs while advancing the Building 380 controls package.	Track the remaining JACE hardware, licenses, accessories, and anticipated delivery dates.	Develop controller-specific station migration plans and verify available backups against the programmed units.	Coordinate review comments, outstanding backup access, and the preliminary field-installation sequence.
Week 3 Oct 11 - Oct 17	Complete programming and quality review for the first JACE batch as units become ready for field deployment.	Confirm the remaining delivery sequence and stage required accessories for the first installation group.	Finalize migration checklists and prepare the first group for controlled field replacement.	Confirm building access, outage coordination, laydown, and the approved installation sequence.
Week 4 Oct 18 - Oct 24	Maintain deployment readiness for the first programmed JACEs and continue development of Submittal Package 2.	Receive or track the next controller shipment and verify materials required for the planned installation sequence.	Continue programming subsequent controllers and prepare for field replacement as access is authorized.	Resolve remaining access, backup, quantity, and mobilization requirements before field work begins.

PROJECT TEAM & CONTRACT CONTACTS

Timothy Collins

Contractor POC - The Controls Company, LLC

Tim@ControlsCo.net
850-490-1844

Brandy Scurlock

Government Delivery / Acceptance POC - 796 CES CEOES

brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute

96 CEG/CEOIH - USAF AFMC

anthony.daiute@us.af.mil

Jared Dunn

Contracting Officer - AFTC/PZIOCD

jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert

Contract Specialist - AFTC/PZIO

nicole.colbert@us.af.mil

Shane Bradford II

Project Management

DSBII@ControlsCo.net
662-574-8988

TCC General Office

General Inquiries & Coordination

Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name: The Controls Company, LLC

Project Name: Eglin DDC JACE Upgrades

Contract Number: FA282326C0025

Customer: United States Air Force - 796 CES/CEOES

Project Manager: Shane Bradford II

Government POC: Brandy Scurlock - 850-882-6944

Site Address: 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000

Prime Contractor: The Controls Company, LLC

Performance Period: August 25, 2026 - April 22, 2027

Scheduled Completion: April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	\$424,000	70.8%
0002	Installation	\$175,000	29.2%
Total Firm-Fixed-Price Contract		\$599,000	100.0%

REPORTING-PERIOD ACTIVITY SUMMARY**Completed This Reporting Period**

- TCC received the first 18 replacement JACEs during the reporting period ending October 3, 2026.

Started / In Progress This Reporting Period

- The first 18 replacement JACEs are currently being programmed and configured for their assigned facilities.
- TCC continued vendor coordination for the remaining JACE hardware, licenses, accessories, maintenance, and supporting product data.
- Access and backup capture are being coordinated for Buildings 11A, 71, 1108, 1247, and 1417A.
- TCC worked on Submittal Package 2 - Building 380 Chiller Plant Controls this week, including sequence development, controls engineering, scope definition, and subcontractor scope evaluation.

Carryover to Next Reporting Period

Complete programming and quality review for the first 18 JACEs; coordinate delivery of the remaining controllers and accessories; obtain the five outstanding backups; resolve device-count questions; and prepare the first field-installation sequence. Continue developing Submittal Package 2 for the Building 380 Chiller Plant Controls.

FIELD STATUS**CLIN 0001 - Material Delivered**

The first 18 replacement JACEs were received during this reporting period.

CLIN 0002 - Equipment Set / Installed

Field installation has not started.

CLIN 0001 - Material Procurement / Readiness

The first 18 JACEs have been received and are being prepared for deployment. TCC is tracking the remaining controllers, licenses, accessories, maintenance, and supporting product data.

CLIN 0002 - Inspections & Tests

Field inspections and functional testing have not started; bench programming and internal controller checks are underway.

CLIN 0001 / 0002 - Delays & Impacts

None reported.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the \$424,000 material cost code; CLIN 0002 remains the \$175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	THIS PERIOD %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	\$15,000	80.0%	0.0%	80.0%	\$12,000
02-03	JACE replacement program: fifty Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, installation accessories, building surveys, controller inventory, station backups, and migration preparation	0001 / 0002	\$390,000	4.1%	34.2%	38.3%	\$149,200
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	\$25,000	0.0%	0.0%	0.0%	\$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	\$55,000	0.0%	0.0%	0.0%	\$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	\$40,000	0.0%	0.0%	0.0%	\$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	\$14,000	0.0%	0.0%	0.0%	\$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	\$45,000	0.0%	0.0%	0.0%	\$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	\$15,000	0.0%	0.0%	0.0%	\$0
CLIN 0001 - Materials subtotal			\$424,000				\$133,200
CLIN 0002 - Labor / installation subtotal			\$175,000				\$28,000
Total firm-fixed-price contract			\$599,000	4.7%	22.2%	26.9%	\$161,200

SOV Progress Notes

SOV 02-03 combines the integrated JACE equipment and migration-readiness scope at \$390,000, split between \$370,000 under CLIN 0001 and \$20,000 under CLIN 0002. The report carries forward \$28,000 through September 19, 2026 and recognizes \$133,200 this period for delivery of 18 of the 50 JACEs, calculated proportionally against the \$370,000 JACE equipment value. Total earned progress is \$161,200 (26.9%). Programming is reported as work in progress but is not assigned additional earned value this period.

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.
0002	Obtain backups for Buildings 11A, 71, 1108, 1247, and 1417A.	MEDIUM	Before migration	Government / TCC coordination is required to provide access to the five remaining controllers before replacement.
0001 / 0002	Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation.	MEDIUM	During submittal review / before material release	TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.

The Controls Company, LLC | thecontrolscompany.com
Service Disabled Veteran Owned Small Business
Weekly report for Project 2026-041 | Week ending October 3, 2026