



THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business



Weekly Project Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING AUGUST 29, 2026

Week Ending: August 29, 2026

Report Date: September 1, 2026

Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS

0.0%

CLIN 0001 - MATERIALS

\$424,000

CLIN 0002 - LABOR / INSTALLATION

\$175,000

SCHEDULED COMPLETION

April 22, 2027

CONTRACT DURATION

Status date: August 29, 2026



Time elapsed 1.7%

PERFORMANCE START
August 25, 2026CURRENT PROGRESS
0.0%CONTRACT COMPLETION
April 22, 2027

4 days elapsed of 240 calendar days

236 days remaining to contract completion

JACE Replacement Program - Integrated Status

- Contract award was received on August 25, 2026, and TCC has initiated project execution.
- TCC has started preparing a dedicated JACE Replacement submittal and coordinating with vendors regarding controller, license, accessory, and material requirements.
- Separating this package will allow JACE hardware procurement to move forward while the Building 380 chiller-plant controls are engineered and scoped.

Building 380 Chiller Controls - Integrated Status

- TCC will provide a separate Building 380 Chiller Plant Controls submittal covering the engineered controls scope.
- TCC is evaluating potential subcontractors, including proposed scope coverage and pricing for the project.
- Chiller-plant documentation and final as-builts will remain a single, separate deliverable rather than being mixed with the documentation for the other 34 buildings in scope.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. The first JACE Replacement submittal has a firm target window of September 20-26, 2026; TCC will issue it earlier if the package is ready.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Aug 30 - Sep 5	Obtain existing JACE station backups for engineering and define the sequence of operation for the Building 380 chiller plant.	Continue vendor coordination to validate JACE hardware, licenses, accessories, availability, and submittal data.	Collect and organize station backups; begin engineering review and develop the Building 380 chiller-plant control sequence.	Coordinate access to existing JACEs and obtain available chiller plant operating information and record documents.
Week 2 Sep 6 - Sep 12	Develop the JACE Replacement submittal using verified backups, device counts, licensing requirements, and vendor data.	Confirm proposed controller and license selections and assemble manufacturer product data for the submittal.	Prepare controller schedules, migration basis, network details, and supporting technical documentation.	Resolve missing backup, device-count, or facility information that could affect the JACE package.
Week 3 Sep 13 - Sep 19	Continue and substantially complete the JACE Replacement submittal; perform internal technical and scope review.	Finalize material schedules, product selections, quantities, licenses, and vendor documentation.	Complete package assembly, quality control, and final revisions.	Confirm the review/approval path needed to release the JACE hardware purchase promptly after acceptance.
Week 4 Sep 20 - Sep 26	Submit the first JACE Replacement submittal no later than September 26, 2026. Earlier submission remains the working goal.	Prepare the JACE hardware purchase for release following submittal review and approval.	Address final internal comments and support customer review of the submitted package.	Request timely submittal review to maintain the planned hardware procurement sequence.

PROJECT TEAM & CONTRACT CONTACTS**Timothy Collins**

Contractor POC - The Controls Company, LLC

Tim@ControlsCo.net
850-490-1844

Brandy Scurlock

Government Delivery / Acceptance POC - 796 CES CEOES

brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute

96 CEG/CEOIH - USAF AFMC

anthony.daiute@us.af.mil

Jared Dunn

Contracting Officer - AFTC/PZIOCD

jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert

Contract Specialist - AFTC/PZIO

nicole.colbert@us.af.mil

Shane Bradford II

Project Management

DSBII@ControlsCo.net
662-574-8988

TCC General Office

General Inquiries & Coordination

Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name: The Controls Company, LLC
Project Name: Eglin DDC JACE Upgrades
Contract Number: FA282326C0025
Customer: United States Air Force - 796 CES/CEOES
Project Manager: Shane Bradford II
Government POC: Brandy Scurlock - 850-882-6944
Site Address: 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
Prime Contractor: The Controls Company, LLC
Performance Period: August 25, 2026 - April 22, 2027
Scheduled Completion: April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	\$424,000	70.8%
0002	Installation	\$175,000	29.2%
Total Firm-Fixed-Price Contract		\$599,000	100.0%

REPORTING-PERIOD ACTIVITY SUMMARY

Completed This Reporting Period

- Contract award for FA282326C0025 was received on August 25, 2026.

Started / In Progress This Reporting Period

- TCC started developing two separate submittal packages: JACE Replacement and Building 380 Chiller Plant Controls.
- TCC began coordinating with vendors to confirm material scope, availability, and pricing.
- TCC began evaluating potential subcontractors and reviewing proposed scope coverage and pricing.

Carryover to Next Reporting Period

Continue both submittal packages, vendor coordination, and subcontractor scope/pricing evaluation. Advance the JACE package to support early hardware procurement while Building 380 engineering and scope development continue separately.

FIELD STATUS

CLIN 0001 - Material Delivered

No project materials were reported delivered during this initial reporting period.

CLIN 0002 - Equipment Set / Installed

Field installation has not started.

CLIN 0001 - Material Procurement / Readiness

TCC is working with vendors to confirm material scope, availability, and pricing in support of submittal development and procurement planning.

CLIN 0002 - Inspections & Tests

Inspections and testing have not started.

CLIN 0001 / 0002 - Delays & Impacts

None reported.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the \$424,000 material cost code; CLIN 0002 remains the \$175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	THIS PERIOD %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	\$15,000	0.0%	0.0%	0.0%	\$0
02	Fifty JACE Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, and installation accessories	0001	\$370,000	0.0%	0.0%	0.0%	\$0
03	Building surveys, controller inventory, station backups, and migration preparation	0002	\$20,000	0.0%	0.0%	0.0%	\$0
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	\$25,000	0.0%	0.0%	0.0%	\$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	\$55,000	0.0%	0.0%	0.0%	\$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	\$40,000	0.0%	0.0%	0.0%	\$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	\$14,000	0.0%	0.0%	0.0%	\$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	\$45,000	0.0%	0.0%	0.0%	\$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	\$15,000	0.0%	0.0%	0.0%	\$0
CLIN 0001 - Materials subtotal			\$424,000				\$0
CLIN 0002 - Labor / installation subtotal			\$175,000				\$0
Total firm-fixed-price contract			\$599,000	0.0%	0.0%	0.0%	\$0

SOV Progress Notes

No earned progress is claimed for this initial reporting period.

SOV progress will be updated as measurable material-delivery and activity milestones are achieved.

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.