



# THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business



## Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING SEPTEMBER 12, 2026


Week Ending: September 12, 2026

Report Date: September 15, 2026

Contract No.: FA282326C0025

### EXECUTIVE OVERVIEW

#### OVERALL PROGRESS

**4.2%**

#### CLIN 0001 - MATERIALS

**\$424,000**

#### CLIN 0002 - LABOR / INSTALLATION


**\$175,000**

#### SCHEDULED COMPLETION

**April 22, 2027**

#### CONTRACT DURATION

Status date: September 12, 2026

PERFORMANCE START  
August 25, 2026CURRENT PROGRESS  
1.3%CONTRACT COMPLETION  
April 22, 2027

18 days elapsed of 240 calendar days

222 days remaining to contract completion

#### JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- Submittal Package 1 - JACE Replacement is approximately 80% complete and is expected to be finalized by the end of the week ending September 19, 2026.
- Tim and Dakota gathered backups from all controllers that were available. Backups remain outstanding for Buildings 11A, 71, 1108, 1247, and 1417A.

#### Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- Sequence development, controls engineering, and scope definition continue under the separate Building 380 package.
- Subcontractor scope and vendor options remain under evaluation; no field installation has started.

### Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. Submittal Package 1 - JACE Replacement is approximately 80% complete and is expected to be complete by the end of the week ending September 19, 2026, ahead of the September 20-26 target window.

### FOUR-WEEK LOOK-AHEAD SCHEDULE

| WEEK                             | INTEGRATED PLANNED WORK                                                                                                                                | MATERIAL / PROCUREMENT                                                                                                    | LABOR / FIELD EXECUTION                                                                                                             | COORDINATION / CUSTOMER IMPACT                                                                                                                                |
|----------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Week 1</b><br>Sep 6 - Sep 12  | Advanced Submittal Package 1 through technical review and incorporated the available IP and backup documentation.                                      | Continued controller, license, accessory, and maintenance selections and assembled supporting manufacturer documentation. | Gathered backups from every available controller, updated the controlled register, and continued Building 380 sequence development. | Documented Buildings 11A, 71, 1108, 1247, and 1417A as outstanding due to access or availability. JACE quantity questions remain for Buildings 1220 and 1245. |
| <b>Week 2</b><br>Sep 13 - Sep 19 | Complete the remaining work on Submittal Package 1 - JACE Replacement and perform the final internal technical and scope review by September 19, 2026. | Finalize material schedules, quantities, licenses, and vendor documentation for the package.                              | Complete drawing revisions, quality control, and package assembly; continue Building 380 engineering separately.                    | Confirm the review and approval path required for timely JACE hardware release.                                                                               |
| <b>Week 3</b><br>Sep 20 - Sep 26 | Issue Submittal Package 1 - JACE Replacement and support the customer review process.                                                                  | Prepare the JACE hardware purchase for release following submittal review and approval.                                   | Begin detailed migration planning while supporting customer review and responding to technical comments.                            | Request timely review to preserve the planned procurement sequence.                                                                                           |
| <b>Week 4</b><br>Sep 27 - Oct 3  | Respond to JACE submittal comments and advance the separate Building 380 controls package.                                                             | Release approved JACE hardware and verify anticipated delivery dates when authorization is received.                      | Incorporate review comments and continue sequence, panel, and field-control engineering for Building 380.                           | Coordinate any required technical review meeting and confirm pre-mobilization access and laydown requirements.                                                |

**PROJECT TEAM & CONTRACT CONTACTS****Timothy Collins**

Contractor POC - The Controls Company, LLC

Tim@ControlsCo.net  
850-490-1844

**Brandy Scurlock**

Government Delivery / Acceptance POC - 796 CES CEOES

brandy.scurlock@us.af.mil  
850-882-6944

**Anthony R. Daiute**

96 CEG/CEOIH - USAF AFMC

anthony.daiute@us.af.mil

**Jared Dunn**

Contracting Officer - AFTC/PZIOCD

jared.dunn.6@us.af.mil  
850-883-7452

**Nicole Colbert**

Contract Specialist - AFTC/PZIO

nicole.colbert@us.af.mil

**Shane Bradford II**

Project Management

DSBII@ControlsCo.net  
662-574-8988

**TCC General Office**

General Inquiries & Coordination

Info@TheControlsCompany.com

**PROJECT INFORMATION**

**Company Name:** The Controls Company, LLC  
**Project Name:** Eglin DDC JACE Upgrades  
**Contract Number:** FA282326C0025  
**Customer:** United States Air Force - 796 CES/CEOES  
**Project Manager:** Shane Bradford II  
**Government POC:** Brandy Scurlock - 850-882-6944  
**Site Address:** 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000  
**Prime Contractor:** The Controls Company, LLC  
**Performance Period:** August 25, 2026 - April 22, 2027  
**Scheduled Completion:** April 22, 2027

**CONTRACT VALUE BY LINE ITEM**

| CLIN                                   | SCOPE                                                                                     | AMOUNT           | SHARE         |
|----------------------------------------|-------------------------------------------------------------------------------------------|------------------|---------------|
| 0001                                   | Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials | \$424,000        | 70.8%         |
| 0002                                   | Installation                                                                              | \$175,000        | 29.2%         |
| <b>Total Firm-Fixed-Price Contract</b> |                                                                                           | <b>\$599,000</b> | <b>100.0%</b> |

**REPORTING-PERIOD ACTIVITY SUMMARY****Completed This Reporting Period**

- Tim and Dakota gathered backups from every controller that was available during the site visit.
- Updated the controlled JACE register to document completed backups and identify Buildings 11A, 71, 1108, 1247, and 1417A as outstanding.

**Started / In Progress This Reporting Period**

- Submittal Package 1 - JACE Replacement is approximately 80% complete and is expected to be finalized by September 19, 2026.
- TCC continued vendor coordination for JACE hardware, licenses, accessories, maintenance, and supporting product data.
- Access and backup capture are being coordinated for Buildings 11A, 71, 1108, 1247, and 1417A.
- Building 380 sequence development, controls engineering, and subcontractor scope evaluation remain in progress.

**Carryover to Next Reporting Period**

Complete the remaining work and final internal review for Submittal Package 1 by September 19, 2026; obtain the five outstanding backups; resolve device-count questions; and finalize vendor product data.

Continue Building 380 sequence and scope development separately.

**FIELD STATUS****CLIN 0001 - Material Delivered**

No contract materials were delivered during this reporting period.

**CLIN 0002 - Equipment Set / Installed**

Field installation has not started.

**CLIN 0001 - Material Procurement / Readiness**

Controller, license, accessory, maintenance, and product-data selections are being finalized for the JACE submittal.

**CLIN 0002 - Inspections & Tests**

Inspections and testing have not started.

**CLIN 0001 / 0002 - Delays & Impacts**

None reported.

**CLIN 0001 / 0002 - Safety & Coordination**

No safety incidents reported.

## SCHEDULE OF VALUES & EARNED PROGRESS

### Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the \$424,000 material cost code; CLIN 0002 remains the \$175,000 labor and installation cost code.

| SOV                                              | INTEGRATED SCOPE ACTIVITY                                                                                                                                                    | CLIN | SCHEDULED VALUE  | PRIOR %     | THIS PERIOD % | TOTAL %     | EARNED TO DATE  |
|--------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------------------|-------------|---------------|-------------|-----------------|
| 01                                               | Project planning, submittals, access, and mobilization coordination                                                                                                          | 0002 | \$15,000         | 30.0%       | 30.0%         | 60.0%       | \$9,000         |
| 02                                               | Fifty JACE Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, and installation accessories | 0001 | \$370,000        | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 03                                               | Building surveys, controller inventory, station backups, and migration preparation                                                                                           | 0002 | \$20,000         | 15.0%       | 65.0%         | 80.0%       | \$16,000        |
| 04                                               | JACE removal, physical replacement, reconnection, and startup across listed facilities                                                                                       | 0002 | \$25,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 05                                               | Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration                                                                                | 0002 | \$55,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 06                                               | Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories                                                                                   | 0001 | \$40,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 07                                               | Building 380 wire, conduit, network materials, and generator kill-switch interface materials                                                                                 | 0001 | \$14,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 08                                               | Building 380 demolition, installation, wiring, programming, sequence, and BAS integration                                                                                    | 0002 | \$45,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| 09                                               | Functional testing, commissioning support, training, documentation, and closeout                                                                                             | 0002 | \$15,000         | 0.0%        | 0.0%          | 0.0%        | \$0             |
| <b>CLIN 0001 - Materials subtotal</b>            |                                                                                                                                                                              |      | <b>\$424,000</b> |             |               |             | <b>\$0</b>      |
| <b>CLIN 0002 - Labor / installation subtotal</b> |                                                                                                                                                                              |      | <b>\$175,000</b> |             |               |             | <b>\$25,000</b> |
| <b>Total firm-fixed-price contract</b>           |                                                                                                                                                                              |      | <b>\$599,000</b> | <b>1.3%</b> | <b>2.9%</b>   | <b>4.2%</b> | <b>\$25,000</b> |

### SOV Progress Notes

This period recognizes \$17,500 of earned progress for continued submittal development and controller backup collection. SOV 01 is carried at 60% overall and SOV 03 at 80% overall. No material-delivery or field-installation progress is claimed.

**OPEN ITEMS & RISK REGISTER**

| CLIN        | ITEM                                                                                                                 | SEVERITY | TARGET DATE            | OWNER / MITIGATION                                                                                                                                       |
|-------------|----------------------------------------------------------------------------------------------------------------------|----------|------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|
| 0001 / 0002 | Confirm an approved location for TCC's enclosed project trailer and material laydown area.                           | MEDIUM   | Before mobilization    | Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area. |
| 0002        | Obtain backups for Buildings 11A, 71, 1108, 1247, and 1417A.                                                         | MEDIUM   | Before migration       | Government / TCC coordination is required to provide access to the five remaining controllers before replacement.                                        |
| 0001 / 0002 | Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation. | MEDIUM   | Before final submittal | TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.                                             |

The Controls Company, LLC | thecontrolscompany.com  
Service Disabled Veteran Owned Small Business  
Weekly report for Project 2026-041 | Week ending September 12, 2026