



THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business



Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING SEPTEMBER 5, 2026

Week Ending: September 5, 2026


Report Date: September 8, 2026

Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS

1.3%



CLIN 0001 - MATERIALS

\$424,000

CLIN 0002 - LABOR / INSTALLATION


\$175,000

SCHEDULED COMPLETION

April 22, 2027

CONTRACT DURATION

Status date: September 5, 2026



PERFORMANCE START
August 25, 2026

CURRENT PROGRESS
1.3%

CONTRACT COMPLETION
April 22, 2027

11 days elapsed of 240 calendar days

229 days remaining to contract completion

JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- A controlled JACE IP address register and the Rev 0 draft JACE Replacement submittal were assembled during this period.
- Nineteen matching backups were identified; fresh or missing backups remain to be obtained for 34 listed facility records.

Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- Sequence development, controls engineering, and scope definition continue under the separate Building 380 package.
- Subcontractor scope and vendor options remain under evaluation; no field installation has started.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. The first JACE Replacement submittal has a firm target window of September 20-26, 2026; TCC will issue it earlier if the package is ready.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Sep 6 - Sep 12	Advance the Rev 0 JACE Replacement package through technical review using the reconciled IP and backup inventory.	Confirm controller, license, accessory, and maintenance selections and complete supporting manufacturer data.	Resolve register comments, document migration assumptions, and continue Building 380 sequence development.	Coordinate missing or current platform backups and clarify JACE quantities for Buildings 1220 and 1245.
Week 2 Sep 13 - Sep 19	Substantially complete the JACE Replacement submittal and perform final internal technical and scope review.	Finalize material schedules, quantities, licenses, and vendor documentation for the package.	Complete drawing revisions, quality control, and package assembly; continue Building 380 engineering separately.	Confirm the review and approval path required for timely JACE hardware release.
Week 3 Sep 20 - Sep 26	Submit the first JACE Replacement package no later than September 26, 2026; earlier submission remains the goal.	Prepare the JACE hardware purchase for release following submittal review and approval.	Address final internal comments and support customer review of the submitted package.	Request timely review to preserve the planned procurement sequence.
Week 4 Sep 27 - Oct 3	Respond to JACE submittal comments and advance the separate Building 380 controls package.	Release approved JACE hardware and verify anticipated delivery dates when authorization is received.	Incorporate review comments and continue sequence, panel, and field-control engineering for Building 380.	Coordinate any required technical review meeting and confirm pre-mobilization access and laydown requirements.

PROJECT TEAM & CONTRACT CONTACTS**Timothy Collins**

Contractor POC - The Controls Company, LLC

Tim@ControlsCo.net
850-490-1844

Brandy Scurlock

Government Delivery / Acceptance POC - 796 CES CEOES

brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute

96 CEG/CEOIH - USAF AFMC

anthony.daiute@us.af.mil

Jared Dunn

Contracting Officer - AFTC/PZIOCD

jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert

Contract Specialist - AFTC/PZIO

nicole.colbert@us.af.mil

Shane Bradford II

Project Management

DSBII@ControlsCo.net
662-574-8988

TCC General Office

General Inquiries & Coordination

Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name: The Controls Company, LLC
Project Name: Eglin DDC JACE Upgrades
Contract Number: FA282326C0025
Customer: United States Air Force - 796 CES/CEOES
Project Manager: Shane Bradford II
Government POC: Brandy Scurlock - 850-882-6944
Site Address: 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
Prime Contractor: The Controls Company, LLC
Performance Period: August 25, 2026 - April 22, 2027
Scheduled Completion: April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	\$424,000	70.8%
0002	Installation	\$175,000	29.2%
Total Firm-Fixed-Price Contract		\$599,000	100.0%

REPORTING-PERIOD ACTIVITY SUMMARY**Completed This Reporting Period**

- Completed an inventory of 53 facility/JACE IP records and matched available station or platform backups.
- Established the controlled JACE IP address register for use in the replacement submittal and migration planning.
- Assembled the Rev 0 draft JACE Replacement submittal on September 4, 2026, for internal technical review.

Started / In Progress This Reporting Period

- TCC continued vendor coordination for JACE hardware, licenses, accessories, maintenance, and supporting product data.
- Missing or current platform backups are being coordinated for the remaining facility records.
- Building 380 sequence development, controls engineering, and subcontractor scope evaluation remain in progress.

Carryover to Next Reporting Period

Complete internal review of the Rev 0 JACE package, resolve backup and device-count questions, and finalize vendor product data.
Continue Building 380 sequence and scope development separately.

FIELD STATUS**CLIN 0001 - Material Delivered**

No contract materials were delivered during this reporting period.

CLIN 0002 - Equipment Set / Installed

Field installation has not started.

CLIN 0001 - Material Procurement / Readiness

Controller, license, accessory, maintenance, and product-data selections are being finalized for the JACE submittal.

CLIN 0002 - Inspections & Tests

Inspections and testing have not started.

CLIN 0001 / 0002 - Delays & Impacts

None reported.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the \$424,000 material cost code; CLIN 0002 remains the \$175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	THIS PERIOD %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	\$15,000	0.0%	30.0%	30.0%	\$4,500
02	Fifty JACE Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, and installation accessories	0001	\$370,000	0.0%	0.0%	0.0%	\$0
03	Building surveys, controller inventory, station backups, and migration preparation	0002	\$20,000	0.0%	15.0%	15.0%	\$3,000
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	\$25,000	0.0%	0.0%	0.0%	\$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	\$55,000	0.0%	0.0%	0.0%	\$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	\$40,000	0.0%	0.0%	0.0%	\$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	\$14,000	0.0%	0.0%	0.0%	\$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	\$45,000	0.0%	0.0%	0.0%	\$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	\$15,000	0.0%	0.0%	0.0%	\$0
CLIN 0001 - Materials subtotal			\$424,000				\$0
CLIN 0002 - Labor / installation subtotal			\$175,000				\$7,500
Total firm-fixed-price contract			\$599,000	0.0%	1.3%	1.3%	\$7,500

SOV Progress Notes

This period recognizes measurable progress for initial planning, submittal development, and JACE inventory/backup reconciliation. No material-delivery or field-installation progress is claimed.

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.
0002	Obtain fresh or missing platform backups for the 34 facility records without an identified matching backup.	MEDIUM	Before migration	Government / TCC coordination. Existing station-only backups will be supplemented with current platform backups where available before replacement.
0001 / 0002	Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation.	MEDIUM	Before final submittal	TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.

The Controls Company, LLC | thecontrolscompany.com
Service Disabled Veteran Owned Small Business
Weekly report for Project 2026-041 | Week ending September 5, 2026