THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business

Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING OCTOBER 17, 2026

Week Ending: October 17, 2026
Report Date: October 19, 2026
Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS	CLIN 0001 - MATERIALS	CLIN 0002 - LABOR / INSTALLATION	SCHEDULED COMPLETION
26.9%	$424,000	$175,000	April 22, 2027

CONTRACT DURATION

Status date: October 17, 2026

Time elapsed 22.1%

PERFORMANCE START	CURRENT PROGRESS	CONTRACT COMPLETION
August 25, 2026	26.9%	April 22, 2027

53 days elapsed of 240 calendar days

187 days remaining to contract completion

JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- TCC has received the first 18 replacement JACEs, and the controllers remain in programming and validation.
- Offline migration and graphics preparation progressed across the first 18 JACEs. Prepared review copies remain under validation and have not been released for field installation.
- Tim and Dakota gathered backups from all controllers that were available. Backups remain outstanding for Buildings 11A, 71, 1108, 1247, and 1417A.

Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- Work remains in progress on Submittal Package 2 - Building 380 Chiller Plant Controls, including sequence development, controls engineering, and scope definition.
- Subcontractor scope and vendor options remain under evaluation; no field installation has started.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. TCC submitted Submittal Package 1 - JACE Replacement on September 17, 2026. The first 18 replacement JACEs have arrived and are being programmed. Submittal Package 2 - Building 380 Chiller Plant Controls remains in development.

Reporting Continuity

The weekly report for the period ending October 10, 2026 was not issued because normal operations were disrupted by Hurricane Isaias. This report resumes the regular weekly reporting cadence and presents the latest verified status through October 17, 2026.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Oct 18 - Oct 24	Complete programming, replacement loads, and internal quality review for the first JACE deployment group.	Track the remaining JACE hardware, licenses, accessories, and anticipated delivery dates.	Continue bench validation and prepare the first group for controlled field replacement.	Confirm building access, outage coordination, laydown, and the approved installation sequence.
Week 2 Oct 25 - Oct 31	Maintain deployment readiness for the first programmed JACEs and continue development of Submittal Package 2.	Receive or track the next controller shipment and verify materials required for the planned installation sequence.	Continue programming subsequent controllers and prepare for field replacement as access is authorized.	Resolve remaining access, backup, quantity, and mobilization requirements before field work begins.
Week 3 Nov 1 - Nov 7	Begin the approved field-replacement sequence as site access and outage coordination permit.	Stage controllers and accessories for the authorized installation group and track remaining deliveries.	Perform controlled JACE replacement, startup, and initial station migration for authorized facilities.	Coordinate access, outage windows, and customer notifications for each approved facility.
Week 4 Nov 8 - Nov 14	Continue the approved deployment sequence and advance the Building 380 controls package.	Reconcile installed and staged material and confirm remaining procurement needs.	Continue replacement, migration, functional checks, and documentation for authorized facilities.	Review field results and update the deployment sequence with the government team.

PROJECT TEAM & CONTRACT CONTACTS

Timothy Collins
Contractor POC - The Controls Company, LLC
Tim@ControlsCo.net
850-490-1844

Brandy Scurlock
Government Delivery / Acceptance POC - 796 CES CEOES
brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute
96 CEG/CEOIH - USAF AFMC
anthony.daiute@us.af.mil

Jared Dunn
Contracting Officer - AFTC/PZIOCD
jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert
Contract Specialist - AFTC/PZIO
nicole.colbert@us.af.mil

Shane Bradford II
Project Management
DSBII@ControlsCo.net
662-574-8988

TCC General Office
General Inquiries & Coordination
Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name: The Controls Company, LLC
Project Name: Eglin DDC JACE Upgrades
Contract Number: FA282326C0025
Customer: United States Air Force - 796 CES/CEOES
Project Manager: Shane Bradford II
Government POC: Brandy Scurlock - 850-882-6944
Site Address: 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
Prime Contractor: The Controls Company, LLC
Performance Period: August 25, 2026 - April 22, 2027
Scheduled Completion: April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	$424,000	70.8%
0002	Installation	$175,000	29.2%
Total Firm-Fixed-Price Contract		**$599,000**	**100.0%**

REPORTING-PERIOD ACTIVITY SUMMARY

Completed This Reporting Period

- No additional completed activity is claimed for earned-value purposes in this report pending confirmation of work performed during the disrupted reporting interval.

Started / In Progress This Reporting Period

- The first 18 replacement JACEs are currently being programmed and configured for their assigned facilities.
- Thirteen station-folder candidates have been prepared with 121 validated graphics-file merges.
- Station-resource recovery and remediation continued while preserving the source configurations, credentials, programs, and history.
- Replacement loads remain outstanding for Buildings 1A, 11, 64, 71, and 85A. Bench commissioning and live functional validation remain in progress before field release.
- TCC continued vendor coordination for the remaining JACE hardware, licenses, accessories, maintenance, and supporting product data.
- Access and backup capture are being coordinated for Buildings 11A, 71, 1108, 1247, and 1417A.
- Submittal Package 2 - Building 380 Chiller Plant Controls remains in development, including sequence development, controls engineering, scope definition, and subcontractor scope evaluation.

Carryover to Next Reporting Period

Complete programming, outstanding replacement loads, and quality and bench validation for the first 18 JACEs; coordinate delivery of the remaining controllers and accessories; obtain the five outstanding backups; resolve device-count questions; and prepare the first field-installation sequence. Continue developing Submittal Package 2 for the Building 380 Chiller Plant Controls.

FIELD STATUS

CLIN 0001 - Material Delivered

The first 18 replacement JACEs have been received.

CLIN 0002 - Equipment Set / Installed

Field installation has not started.

CLIN 0001 - Material Procurement / Readiness

The first 18 JACEs have been received and are being prepared for deployment. TCC is tracking the remaining controllers, licenses, accessories, maintenance, and supporting product data.

CLIN 0002 - Inspections & Tests

Field inspections and functional testing have not started; bench programming and internal controller checks are underway.

CLIN 0001 / 0002 - Delays & Impacts

The October 10 weekly report was not issued because normal operations were disrupted by Hurricane Isaias. No additional project impact is claimed in this report.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the $424,000 material cost code; CLIN 0002 remains the $175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	THIS PERIOD %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	$15,000	80.0%	0.0%	80.0%	$12,000
02-03	JACE replacement program: fifty Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, installation accessories, building surveys, controller inventory, station backups, and migration preparation	0001 / 0002	$390,000	38.3%	0.0%	38.3%	$149,200
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	$25,000	0.0%	0.0%	0.0%	$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	$55,000	0.0%	0.0%	0.0%	$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	$40,000	0.0%	0.0%	0.0%	$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	$14,000	0.0%	0.0%	0.0%	$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	$45,000	0.0%	0.0%	0.0%	$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	$15,000	0.0%	0.0%	0.0%	$0
CLIN 0001 - Materials subtotal			**$424,000**				**$133,200**
CLIN 0002 - Labor / installation subtotal			**$175,000**				**$28,000**
Total firm-fixed-price contract			**$599,000**	**26.9%**	**0.0%**	**26.9%**	**$161,200**

SOV Progress Notes

SOV 02-03 combines the integrated JACE equipment and migration-readiness scope at $390,000, split between $370,000 under CLIN 0001 and $20,000 under CLIN 0002. This report carries forward $161,200 in earned progress through October 3, 2026. No additional earned value is claimed for the reporting period ending October 17, 2026 pending confirmation of work completed during the disrupted reporting interval. Total earned progress remains $161,200 (26.9%).

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.
0002	Obtain backups for Buildings 11A, 71, 1108, 1247, and 1417A.	MEDIUM	Before migration	Government / TCC coordination is required to provide access to the five remaining controllers before replacement.
0001 / 0002	Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation.	MEDIUM	During submittal review / before material release	TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.