Project Progress Report

Upgrade DDC Devices — Eglin AFB, Building 1416

Report Date: April 6, 2026
Contract No.: AF3064
Report Period: March 2026 – April 6, 2026
Prepared by: The Controls Company, LLC

Prime Contractor: TCC **Controls: AES** **Commissioning: Gresham Smith** **Installation: TCC**

Contract Value: $1,596,000

1. PROJECT TEAM

PRIME CONTRACTOR & INSTALLATION

The Controls Company, LLC

Timothy Collins, President
Service-Disabled Veteran-Owned Small Business
Tim@ControlsCo.net · 850-490-1844

CONTROLS SUBCONTRACTOR (EMCS/DDC)

AES

Jesse Brown, Director — South Division
Cell: 601.402.5054
aes-midwest.com
Automation · Integration · Energy · Analytics

Niagara N4 / FX-Series engineering, programming, and controller supply. On-site support during controller changeover.

COMMISSIONING (CX) SUBCONTRACTOR

Gresham Smith

Kirk Smith
kirk.smith@greshamsmith.com
Direct: 629.255.9063 · Mobile: 850.454.6552

Functional performance testing, Cx documentation, and owner training. Cx kickoff scheduled week of April 13, 2026.

GOVERNMENT REPRESENTATIVES

Jared Dunn
Contract Specialist · AFTC/PZIOA-A
jared.dunn.6@us.af.mil

Lindsay Hartzog
CIV USAF · AFLCMC/AFTC / PZIOC
lindsay.hartzog@us.af.mil

Curtis Keefer
CIV USAF · 796 CES/CEOES
curtis.keefer.3@us.af.mil

2. TWO-WEEK LOOK-AHEAD SCHEDULE

April 6–10	**TCC:** Trunk 16 – 1st Floor, Area G wiring and device terminations. No equipment shutdowns. Occupant impact minimal.

	controllers/JACEs being programmed at Green Bay for shipment.
April 13–17	**TCC + AES:** AHU-20/21 Controller Replacement begins. AES on-site Monday (April 13) afternoon to mobilize; changeover starts Tuesday April 14. **Building Impact — AHU-20/21 Area:** HVAC in this zone will be temporarily offline during controller changeover. TCC will run equipment in Hand mode where possible; full DDC control suspended during work. Duration estimated at 2 weeks. **TCC:** Working above ceiling on 2nd floor during AHU-20/21 scope. Coordinate ceiling/overhead access with building management as needed. **Gresham Smith + AES + TCC:** Commissioning Kickoff Meeting — Cx plan review, documentation requirements, testing sequence alignment. **Action Item:** Temporary IP addresses for new JACEs required from Tony's team prior to April 14 cutover.

> **SAPF Coordination:** TCC remains in non-secure areas. No SAPF entry is required or scheduled during this two-week period. An estimated SAPF start date will be provided to the security team no later than two weeks in advance of entry, allowing adequate time for CSP package preparation and PSO approval. All items requiring security inspection will be identified and submitted with appropriate lead time.

3. FINANCIAL SUMMARY

TOTAL CONTRACT VALUE
$1,596,000
CLIN 0001 + CLIN 0002

TOTAL EARNED VALUE
$754,133
47.3% of contract

PREVIOUSLY BILLED
$274,083
Invoiced prior periods

UNINVOICED EARNED AMOUNT
$480,050
Earned — not yet invoiced

CLIN	Description	Contract Value	% Complete	Earned Value	Previously Billed	Current Invoice
0001	EMCS System Upgrade (Engineering, Programming & Materials)	$977,000	**72.75%**	$710,760	$261,144	$449,616
0002	Installation of EMCS System (Field Installation)	$619,000	**7.01%**	$43,374	$12,939	$30,435
Total		**$1,596,000**	**47.3%**	**$754,133**	**$274,083**	**$480,050**

CLIN 0001 — EMCS System Upgrade **72.75%**

Overall Contract Progress **47.3%**

SUBCONTRACT FINANCIAL STATUS

Subcontractor	Scope	% Invoiced	% Paid	% Remaining
AES	Controls engineering, programming, material supply	40.0%	20.0%	80.0%
Gresham Smith	Commissioning (Cx) services	1.4%	0.0%	98.6%
Total Subcontracts		**34.7%**	**17.2%**	**82.7%**

VISUAL PROGRESS OVERVIEW

OVERALL CONTRACT PROGRESS



Earned Value: $754,133

CLIN 0001 — EMCS UPGRADE



Materials 97% received · Eng. 16.2%

CLIN 0002 — FIELD INSTALLATION

Trunk phase only · Controllers start Apr 13

CLIN 0001 — ENGINEERING MILESTONES

Submittals / Product Data	**100%**
N4 Station / Supervisor Setup	**14.3%**
Controller Database / Point Mapping	**20.1%**
Graphics / UI Pages	**0%**
Sequences / Programming	**0%**
As-Builts / O&M Docs	**0%**
AX JACE Recovery / Turnover	**0%**

CLIN 0002 — INSTALLATION BY EQUIPMENT (TRUNK %)

AHUs (9 of 20 trunked)	**45%**
VAVs (127 of 189 trunked)	**67%**
Unit Heaters (1 of 15)	**7%**
OAUs (0 of 3)	**0%**
ERVs (0 of 3)	**0%**
JACEs (0 of 7)	**0%**
SF/EF/TF Fans (0 of 31)	**0%**

SUBCONTRACT BILLING PROGRESS

AES — $695,000		Gresham Smith — $110,875	
Invoiced to Date	**40.0%**	Invoiced to Date	**1.4%**
Paid to Date	**20.0%**	Paid to Date	**0.0%**

4. DETAILED PROGRESS BY CLIN

CLIN 0001 — EMCS System Upgrade (AES — Controls Subcontractor)

ENGINEERING MILESTONES (30% WEIGHT IN CLIN 0001)

Milestone	Weight	Complete	Earned
Submittals / Product Data	10%	100%	10.0%
Niagara N4 Station / Supervisor Setup	15%	14.3% (1 of 7)	2.1%
Controller Database / Point Mapping	20%	20.1% (38 of 189)	4.0%
Graphics / UI Pages	20%	Not started	0.0%
Sequences / Programming Templates	15%	Not started	0.0%
As-Builts / O&M / Password Turnover	10%	Not started	0.0%
AX JACE Recovery / Turnover	10%	Not started	0.0%
Engineering Subtotal	**100%**		**16.2%**

PROCUREMENT / MATERIAL RECEIPT (70% WEIGHT IN CLIN 0001)

Category	Weight	% Received	Earned
DDC Hardware	85%	~100%	85.0%
Installation Material	15%	80%	12.0%
Procurement Subtotal	**100%**		**97.0%**

CLIN 0001 Composite %:
(Engineering 16.2% × 30%) + (Procurement 97.0% × 70%) = 4.86% + 67.9% = **72.75%**

DDC HARDWARE INVENTORY (JCI FX-SERIES)

Item	Ordered	Received
FX90 JACE Supervisory Controllers	7	7 ✓
FX-CGE 18-pt Field Controllers	29	29 ✓
FX-CGE 10-pt Field Controllers	34	34 ✓
FX-CVE VAV Controllers	189	189 ✓

Note: First batch of controllers and 1 JACE are programmed and ready for install. Remaining controllers/JACEs being

CLIN 0002 — Field Installation (TCC — Prime / Installation Contractor)

> **Current Status:** Installation is in the trunk-wiring phase. TCC field crews are completing wiring trunks floor-by-floor across the building. Controller changeover begins the week of April 13, 2026. The CLIN 0002 percentage (7.01%) will accelerate significantly once controller installations begin.

Equipment Category	Total Qty	Trunk Done	Controllers Installed	Wired	P2P Tested	Owner Verified	Wt.	Earned
Air Handling Units (AHUs)	**20**	**9**	0	0	0	0	25%	2.25%
Variable Air Volume Boxes (VAVs)	**189**	**127**	0	0	0	0	35%	4.70%
Outside Air Units (OAUs)	**3**	0	0	0	0	0	6%	0.00%
Energy Recovery Ventilators (ERVs)	**3**	0	0	0	0	0	5%	0.00%
JACE Supervisory Controllers	**7**	—	0	0	0	0	6%	0.00%
Chilled/Hot Water / Condenser Plant	**3**	0	0	0	0	0	10%	0.00%
Supply / Exhaust / Transfer Fans (SF/EF/TF)	**31**	0	0	0	0	0	8%	0.00%
Unit Heaters (UHs)	**15**	**1**	0	0	0	0	4%	0.05%
Other (Air Compressor, Misc.)	**1**	0	0	0	0	0	1%	0.00%
CLIN 0002 Total	**272**	**137**	**0**	**—**	**—**	**—**	**100%**	**7.01%**

Scoring method per unit: Trunk 20% | Controller Installed 20% | Wired 25% | Point-to-Point Tested 25% | Owner Verified 10%. Current progress reflects trunk work only — no controllers have been installed to date.

5. SUBCONTRACTOR STATUS UPDATES

INSTALLATION

The Controls Company, LLC

Current Activity	**Trunk 16 – 1st Floor, Area G**
Weeks on Site	**Continuous since contract award**
Trunks Complete (AHU)	**9 of 20**
Trunks Complete (VAV)	**127 of 189**
SAPF Status	**Non-secure areas only**

Completing Trunk 16 (Area G, 1st floor) this week (April 6-10). No equipment shutdowns; minimal occupant impact expected.

Controller replacement begins April 13 in AHU-20/21 area. HVAC in that zone will be temporarily out of service. TCC will attempt to run equipment in Hand mode but full DDC control is not practical during the changeover period.

Working above ceiling on 2nd floor during AHU-20/21 work. Estimated 2 weeks to complete AHU-20/21 controller changeover.

SAPF entry timeline will be provided once controller delivery is confirmed. Will complete all non-secure areas before transitioning into the SAPF. Minimum 2-week security inspection lead time will be honored.

(EMCS/DDC)

AES

Materials Ordered	**100%**
Materials at TCC	**~40% on hand**
Remaining Materials ETA	**Mid-week, April 7-8**
Controllers — Batch 1	**Programmed & ready**
Controllers — Remaining	**Programming at Green Bay**
On-Site Mobilization	**April 13 (Monday), after lunch**

AES technician and site lead mobilizing April 13 to prepare for Tuesday April 14 controller changeover.

Action Required: Temporary IP addresses needed from Tony's team for new JACEs so the existing system remains accessible during the transition period.

Remaining controllers and JACEs will ship from Green Bay to TCC after programming is complete (expected before April 13).

CONTRACTOR

Gresham Smith

Cx Plan Status	**90% Complete**
Cx Kickoff Meeting	**Week of April 13, 2026**
Participants	**Gresham Smith, AES, TCC**
Invoiced to Date	**$1,580 of $110,875**

Cx plan is nearly finalized. Kickoff meeting will formally align all parties on commissioning scope, sequence, and documentation requirements before field Cx activities begin.

Functional performance testing will commence as individual systems are brought online following controller installation by AES/TCC.

#	Item / Risk	Priority	Owner	Target Date	Status / Notes
1	**Temporary IP Addresses for New JACEs** — New FX90 JACEs require temporary IPs from the base network team (Tony's team) so the existing Niagara system remains online during the transition.	HIGH	Gov't / Tony's Team	Before April 14	Requested by AES. Required before controller changeover on AHU-20/21. Blocker if not resolved prior to April 14 cutover.
2	**HVAC Downtime — AHU-20/21 Area** — The HVAC system serving the AHU-20/21 zone will be temporarily out of service during controller replacement. TCC will operate in Hand mode.	MEDIUM	TCC / Occupants	April 13–~27	Notify building occupants and facilities management. Duration estimated at 2 weeks. TCC monitoring conditions; will expedite if building comfort is impacted.
3	**SAPF Access Coordination** — Entry into the SAPF requires CSP package preparation and PSO approval. Security inspection requires a minimum 2-week lead time for all items brought in.	MEDIUM	TCC / Gov't Security	TBD — 2 wks prior	TCC completing all non-secure area work first. SAPF timeline will be provided as soon as schedule allows a firm estimate. All submission requirements will be coordinated with Jared Dunn's team.
4	**Remaining Controller Programming & Shipment (AES)** — Second batch of controllers and JACEs are at AES's Green Bay office for programming. Must arrive before April 13 mobilization.	MEDIUM	AES	Before April 13	AES tracking shipment. First batch already programmed and at TCC. If second batch is delayed, phased installation approach will be used.
5	**Cx Kickoff Meeting — Scheduling** — Gresham Smith is ready to hold the Cx kickoff. Meeting must be formally scheduled with all three parties.	LOW	TCC (coordinate)	Week of April 13	Cx plan 90% complete. TCC to circulate calendar invite to AES, Gresham Smith, and applicable Gov't representatives.
6	**Installation Material — Remaining 20%** —	LOW	TCC / AES	April 2026	Not on critical path for current work. TCC monitoring

	Date	
received. Remaining 20% needs to arrive before full installation ramp-up.		items impact AHU-20/21 or other scheduled work.

The Controls Company, LLC · Tim@ControlsCo.net · 850-490-1844 · Contract AF3064 · Report Date: April 6, 2026
Service-Disabled Veteran-Owned Small Business · Prepared by: Timothy Collins