THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business

Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING OCTOBER 24, 2026


Week Ending: October 24, 2026
Report Date: October 27, 2026
Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS	CLIN 0001 - MATERIALS	CLIN 0002 - LABOR / INSTALLATION	SCHEDULED COMPLETION
29.4%	$424,000	$175,000	April 22, 2027

CONTRACT DURATION

Status date: October 24, 2026



PERFORMANCE START	CURRENT PROGRESS	CONTRACT COMPLETION
August 25, 2026	29.4%	April 22, 2027

60 days elapsed of 240 calendar days

180 days remaining to contract completion

JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- TCC has received the first 18 replacement JACEs, and the controllers have been bench loaded and are ready for installation.
- On October 21, TCC issued the Phase 2 procurement package for 18 additional JACE 9000 controllers, associated core licenses, five-year maintenance, capacity packs, and a Lon option card. Vendor lead time is pending.
- Eighteen JACEs are received and bench loaded, and 18 additional JACEs are ordered. This represents procurement coverage for 36 of the 50 contract replacements, or 72%.
- The first non-critical installation group remains subject to government approval, site access, and outage coordination.
- All previously outstanding controller backups have been obtained.

Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- Work remains in progress on Submittal Package 2 - Building 380 Chiller Plant Controls, including sequence development, controls engineering, and scope definition. TCC held the package for the anticipated October 27 technical review with Greg Hagan so his operating knowledge could be incorporated before issuance.
- TCC met with Greg Hagan on October 27. Greg will assist TCC with development and validation of the Building 380 chiller-plant sequence as part of TCC's contract work.
- Greg recommended evaluating pre- and post-work testing, adjusting, and balancing (TAB) to document system performance. TCC is exploring the approach; no TAB commitment has been made.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. TCC submitted Submittal Package 1 - JACE Replacement on September 17, 2026. The first 18 replacement JACEs are bench loaded and ready. TCC issued the Phase 2 order for 18 additional JACEs and associated licensing and accessories on October 21, 2026.

Submittal Package 2 - Building 380 Chiller Plant Controls remains in development. TCC intentionally held the package for the October 27 technical review with Greg Hagan so his plant operating knowledge can be incorporated before issuance.

Government Coordination Needed

Confirm the initial non-critical installation group and associated access and outage windows; review Submittal Package 2 after issuance; confirm the trailer and material laydown location before mobilization; and provide direction on the JACE quantity discrepancy affecting Buildings 1220 and 1245 before the related material release. TCC is also evaluating Greg Hagan's recommendation for pre- and post-work TAB documentation and will coordinate any proposed approach before use.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Oct 25 - Oct 31	Incorporate the October 27 Building 380 review into the plant sequence, finalize Submittal Package 2, and confirm the first approved non-critical JACE installation group.	Confirm vendor acceptance and lead time for the Phase 2 order of 18 additional JACEs, licenses, maintenance, and accessories.	Complete final readiness checks and mobilization planning for the first authorized non-critical buildings.	Document the October 27 Building 380 operating-sequence review, evaluate the proposed pre- and post-work TAB approach, and confirm access, outage, laydown, and installation requirements.
Week 2 Nov 1 - Nov 7	Allow time for government review of Submittal Package 2 and begin the JACE installation sequence at approved non-critical buildings.	Prepare the Building 380 material release pending submittal review and track the Phase 2 JACE order and supporting accessories.	Mobilize the bench-loaded JACEs and begin controlled replacement at approved non-critical buildings.	Respond to government review comments and coordinate access, outage windows, mobilization, and customer notifications for the approved JACE installation group.
Week 3 Nov 8 - Nov 14	Address government review comments, begin Building 380 material procurement, and continue the approved JACE replacement sequence.	Release approved Building 380 controls materials, identify long-lead items, and track order status and delivery dates.	Perform controlled JACE replacement, startup, and initial station migration for authorized facilities.	Confirm approved Building 380 material selections and continue access, outage, and customer coordination for JACE replacements.
Week 4 Nov 15 - Nov 21	Continue Building 380 material procurement and the approved JACE deployment sequence.	Track Building 380 equipment, lead times, and remaining JACE deliveries; resolve any procurement gaps.	Continue replacement, migration, functional checks, and documentation for authorized facilities.	Review procurement status and field results with the government team and update the deployment sequence.

PROJECT TEAM & CONTRACT CONTACTS

Timothy Collins
Contractor POC - The Controls Company, LLC
Tim@ControlsCo.net
850-490-1844

Brandy Scurlock
Government Delivery / Acceptance POC - 796 CES CEOES
brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute
96 CEG/CEOIH - USAF AFMC
anthony.daiute@us.af.mil

Jared Dunn
Contracting Officer - AFTC/PZIOCD
jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert
Contract Specialist - AFTC/PZIO
nicole.colbert@us.af.mil

Shane Bradford II
Project Management
DSBII@ControlsCo.net
662-574-8988

TCC General Office
General Inquiries & Coordination
Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name: The Controls Company, LLC
Project Name: Eglin DDC JACE Upgrades
Contract Number: FA282326C0025
Customer: United States Air Force - 796 CES/CEOES
Project Manager: Shane Bradford II
Government POC: Brandy Scurlock - 850-882-6944
Site Address: 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
Prime Contractor: The Controls Company, LLC
Performance Period: August 25, 2026 - April 22, 2027
Scheduled Completion: April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	$424,000	70.8%
0002	Installation	$175,000	29.2%
Total Firm-Fixed-Price Contract		**$599,000**	**100.0%**

REPORTING-PERIOD ACTIVITY SUMMARY

Completed This Reporting Period

- TCC issued the Phase 2 procurement package on October 21 for 18 additional JACE 9000 controllers, associated core licenses, five-year maintenance, capacity packs, and a Lon option card.
- The first 18 replacement JACEs remain bench loaded and ready for field installation. No JACE replacement was completed during this reporting period.

Started / In Progress This Reporting Period

- TCC is coordinating site access and outage requirements for the first group of non-critical buildings.
- Programming files and graphics have been prepared for 13 JACEs, including 121 graphics files that have been checked and merged.
- TCC continues to review and correct the station files before field installation.
- TCC is coordinating vendor acceptance and projected lead time for the Phase 2 JACE order.
- Work continues on Submittal Package 2 for the Building 380 chiller plant controls. This includes the sequence of operation, engineering, scope, and subcontractor review. TCC held the package for the anticipated October 27 review with Greg Hagan so his plant operating knowledge could be incorporated before issuance.
- TCC met with Greg Hagan on October 27. Greg will assist with the Building 380 chiller-plant sequence as part of TCC's contract work. TCC is also exploring his recommendation for pre- and post-work TAB documentation.

Carryover to Next Reporting Period

Incorporate the October 27 Building 380 engineering review and Greg Hagan's sequence input into Submittal Package 2; evaluate the proposed pre- and post-work TAB approach; confirm the first approved non-critical installation group; obtain vendor lead time for the Phase 2 order; resolve device-count questions; and coordinate site access and outage requirements before field work begins.

FIELD STATUS

CLIN 0001 - Material Delivered

The first 18 replacement JACEs have been received.

CLIN 0002 - Equipment Set / Installed

The first 18 JACEs are bench loaded and ready for installation. No JACE replacement was completed during this reporting period.

CLIN 0001 - Material Procurement / Readiness

The first 18 JACEs have been received, bench loaded, and are ready for deployment. The Phase 2 order for 18 additional JACEs, licensing, maintenance, capacity packs, and a Lon option card was issued October 21; vendor lead time is pending. Together, the received and ordered units provide procurement coverage for 36 of 50 contract replacements, or 72%.

CLIN 0002 - Inspections & Tests

Bench loading is complete for the first 18 JACEs. Field startup and functional testing will follow installation.

CLIN 0001 / 0002 - Delays & Impacts

No new delay or schedule impact was reported for this period. The scheduled completion date remains April 22, 2027.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

EARNED VS. BILLED

CONTRACT VALUE	EARNED TO DATE	PREVIOUSLY BILLED	UNBILLED EARNED
$599,000	**$176,000**	**$161,200**	**$14,800**

CLIN	SCOPE	CONTRACT VALUE	EARNED VALUE	PREVIOUSLY BILLED	UNBILLED EARNED
0001	Materials	$424,000	$148,000	$133,200	$14,800
0002	Labor / installation	$175,000	$28,000	$28,000	$0
Total firm-fixed-price contract		$599,000	$176,000	$161,200	$14,800

Billing status

QuickBooks shows Invoice EG1001 dated October 1, 2026 for $161,200, consisting of $133,200 billed to CLIN 0001 and $28,000 billed to CLIN 0002. The invoice is open with a due date of October 31, 2026 and a balance due of $161,200. Earned value exceeds billed value by $14,800.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the $424,000 material cost code; CLIN 0002 remains the $175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	THIS PERIOD %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	$15,000	80.0%	0.0%	80.0%	$12,000
02-03	JACE replacement program: fifty Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, installation accessories, building surveys, controller inventory, station backups, and migration preparation	0001 / 0002	$390,000	38.3%	3.8%	42.1%	$164,000
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	$25,000	0.0%	0.0%	0.0%	$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	$55,000	0.0%	0.0%	0.0%	$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	$40,000	0.0%	0.0%	0.0%	$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	$14,000	0.0%	0.0%	0.0%	$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	$45,000	0.0%	0.0%	0.0%	$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	$15,000	0.0%	0.0%	0.0%	$0
CLIN 0001 - Materials subtotal			**$424,000**				**$148,000**
CLIN 0002 - Labor / installation subtotal			**$175,000**				**$28,000**
Total firm-fixed-price contract			**$599,000**	**26.9%**	**2.5%**	**29.4%**	**$176,000**

SOV Progress Notes

SOV 02-03 combines the integrated JACE equipment and migration-readiness scope at $390,000, split between $370,000 under CLIN 0001 and $20,000 under CLIN 0002. This period recognizes $14,800 in material-procurement progress for the Phase 2 order, moving the CLIN 0001 material component from 36.0% to 40.0% while leaving the labor component at 80.0%. Total earned progress is $176,000 (29.4%), including $14,800 (2.5% of the contract) earned this period. No installation or Building 380 earned value is claimed.

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.
0001 / 0002	Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation.	MEDIUM	During submittal review / before material release	TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.