THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business

Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING NOVEMBER 7, 2026


Week Ending: November 7, 2026
Report Date: November 10, 2026
Contract No.: FA282326C0025

EXECUTIVE OVERVIEW

OVERALL PROGRESS	CLIN 0001 - MATERIALS	CLIN 0002 - LABOR / INSTALLATION	SCHEDULED COMPLETION
35.6%	$424,000	$175,000	April 22, 2027

CONTRACT DURATION

Status date: November 10, 2026



PERFORMANCE START	CURRENT PROGRESS	CONTRACT COMPLETION
August 25, 2026	35.6%	April 22, 2027

77 days elapsed of 240 calendar days

163 days remaining to contract completion

JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- The first 18 replacement JACEs have been bench programmed and tested and are ready for field installation.
- The 18 Phase 2 JACEs and associated licensing and accessories were received November 10, 2026.
- With Phase 2 received, TCC has procurement coverage for 36 of the 50 contract replacements, or 72%.
- The first non-critical installation group remains subject to site access and outage coordination with the government team.
- All previously outstanding controller backups have been obtained.

Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- TCC has hired Greg Hagan to assist with the Building 380 chiller plant scope and sequence of operations as part of the contract.
- Greg Hagan and Dakota were onsite November 9 to review the plant and begin developing the sequence of operations.
- Greg recommended evaluating pre- and post-work testing, adjusting, and balancing (TAB) to document system performance. TCC is exploring the approach; no TAB commitment has been made.

Two-Package Submittal & Procurement Strategy

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. TCC submitted Submittal Package 1 - JACE Replacement on September 17, 2026. The first 18 replacement JACEs are bench programmed, tested, and ready for field installation. TCC issued the Phase 2 order for 18 additional JACEs and associated licensing and accessories on October 21, 2026. The Phase 2 controllers were received November 10, 2026. Submittal Package 2 - Building 380 Chiller Plant Controls remains in development. TCC has retained Greg Hagan to assist with the scope and sequence of operations. Greg and Dakota were onsite November 9 to review the plant and begin assembling the sequence.

Government Coordination Needed

Confirm the initial non-critical installation group and associated access and outage windows; review Submittal Package 2 after issuance; confirm the trailer and material laydown location before mobilization; and provide direction on the JACE quantity discrepancy affecting Buildings 1220 and 1245 before the related material release. TCC is also evaluating Greg Hagan's recommendation for pre- and post-work TAB documentation and will coordinate any proposed approach before use.

Reporting Continuity

The weekly report for the period ending October 31, 2026 was not issued. This report consolidates activity through November 7 and includes current updates from November 9-10. The missed report did not affect the contract duration or scheduled completion date.

FOUR-WEEK LOOK-AHEAD SCHEDULE

WEEK	INTEGRATED PLANNED WORK	MATERIAL / PROCUREMENT	LABOR / FIELD EXECUTION	COORDINATION / CUSTOMER IMPACT
Week 1 Nov 8 - Nov 14	Inspect and inventory the received Phase 2 JACEs, continue the Building 380 sequence with Greg Hagan, and confirm the first JACE installation group and associated access requirements.	Verify the received Phase 2 shipment, licenses, maintenance, capacity packs, and accessories against the purchase order.	Maintain the 18 Phase 1 JACEs in installation-ready condition and prepare Phase 2 units for bench programming and testing.	Coordinate building access, outage windows, laydown, and customer notifications for the first approved installation group.
Week 2 Nov 15 - Nov 21	Continue Phase 2 bench programming, advance the Building 380 sequence and submittal, and begin scheduled JACE replacements.	Stage Phase 2 controllers and accessories and identify Building 380 long-lead materials for release after submittal review.	Perform controlled JACE replacement, startup, and station migration at authorized non-critical facilities.	Continue access, outage, and customer coordination and review the developing Building 380 sequence with the government team.
Week 3 Nov 22 - Nov 28	Continue the coordinated JACE deployment sequence and advance the Building 380 package toward government review.	Track Building 380 equipment, lead times, and remaining JACE deliveries; resolve any procurement gaps.	Continue replacement, migration, functional checks, and documentation for authorized facilities.	Review procurement status and field results with the government team and update the deployment sequence.
Week 4 Nov 29 - Dec 5	Continue the coordinated deployment sequence and incorporate any remaining Building 380 review comments into procurement planning.	Track released Building 380 equipment, long-lead items, and the remaining JACE deliveries; resolve procurement gaps.	Continue authorized JACE replacements, station migration, functional checks, and closeout documentation.	Confirm December access and outage requirements and review field results and procurement status with the government team.

PROJECT TEAM & CONTRACT CONTACTS

Timothy Collins
Contractor POC - The Controls Company, LLC
Tim@ControlsCo.net
850-490-1844

Brandy Scurlock
Government Delivery / Acceptance POC - 796 CES CEOES
brandy.scurlock@us.af.mil
850-882-6944

Anthony R. Daiute
96 CEG/CEOIH - USAF AFMC
anthony.daiute@us.af.mil

Jared Dunn
Contracting Officer - AFTC/PZIOCD
jared.dunn.6@us.af.mil
850-883-7452

Nicole Colbert
Contract Specialist - AFTC/PZIO
nicole.colbert@us.af.mil

Shane Bradford II
Project Management
DSBII@ControlsCo.net
662-574-8988

TCC General Office
General Inquiries & Coordination
Info@TheControlsCompany.com

PROJECT INFORMATION

Company Name:	The Controls Company, LLC
Project Name:	Eglin DDC JACE Upgrades
Contract Number:	FA282326C0025
Customer:	United States Air Force - 796 CES/CEOES
Project Manager:	Shane Bradford II
Government POC:	Brandy Scurlock - 850-882-6944
Site Address:	501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
Prime Contractor:	The Controls Company, LLC
Performance Period:	August 25, 2026 - April 22, 2027
Scheduled Completion:	April 22, 2027

CONTRACT VALUE BY LINE ITEM

CLIN	SCOPE	AMOUNT	SHARE
0001	Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials	$424,000	70.8%
0002	Installation	$175,000	29.2%
Total Firm-Fixed-Price Contract		**$599,000**	**100.0%**

REPORTING-PERIOD ACTIVITY SUMMARY

Completed This Reporting Period

- The first 18 replacement JACEs were bench programmed and tested and are ready for field installation.

Started / In Progress This Reporting Period

- TCC is coordinating site access and outage requirements for the first group of non-critical buildings.
- TCC is maintaining the Phase 1 JACEs in installation-ready condition while access and outage requirements are coordinated.

Post-Period Update Through November 10

TCC retained Greg Hagan to assist with the Building 380 chiller plant scope and sequence of operations. Greg and Dakota were onsite November 9 to review the plant and begin assembling the sequence. The 18 Phase 2 JACEs and associated licensing and accessories were received November 10. Progress and earned value in this report are updated through the November 10 report date.

Current Update and Next Actions

Inspect and inventory the Phase 2 JACEs received November 10; begin Phase 2 bench programming and testing; continue developing the Building 380 sequence with Greg Hagan; confirm the first non-critical installation group; and coordinate site access and outage requirements before field work begins.

FIELD STATUS

CLIN 0001 - Material Delivered

Phase 1 and Phase 2 shipments totaling 36 replacement JACEs have been received. The first 18 units are bench programmed and tested.

CLIN 0002 - Equipment Set / Installed

The first 18 JACEs are bench programmed, tested, and ready for installation. No JACE replacement was completed during this reporting period.

CLIN 0001 - Material Procurement / Readiness

The first 18 JACEs are bench programmed and tested. The Phase 2 shipment of 18 additional JACEs, licensing, maintenance, capacity packs, and accessories was received November 10. TCC now has procurement coverage for 36 of 50 contract replacements, or 72%.

CLIN 0002 - Inspections & Tests

Bench programming and testing are complete for the first 18 JACEs. Field startup and functional testing will follow installation.

CLIN 0001 / 0002 - Delays & Impacts

No new delay or schedule impact was reported for this period. The scheduled completion date remains April 22, 2027.

CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

EARNED VS. BILLED

CONTRACT VALUE	EARNED TO DATE	PREVIOUSLY BILLED	UNBILLED EARNED
$599,000	**$213,000**	**$161,200**	**$51,800**

CLIN	SCOPE	CONTRACT VALUE	EARNED VALUE	PREVIOUSLY BILLED	UNBILLED EARNED
0001	Materials	$424,000	$185,000	$133,200	$51,800
0002	Labor / installation	$175,000	$28,000	$28,000	$0
Total firm-fixed-price contract		$599,000	$213,000	$161,200	$51,800

Billing status

Invoice EG1001 dated October 1, 2026 totaled $161,200, consisting of $133,200 billed to CLIN 0001 and $28,000 billed to CLIN 0002. No additional billing is included in this report. Earned value exceeds billed value by $51,800.

SCHEDULE OF VALUES & EARNED PROGRESS

Schedule of values basis

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the $424,000 material cost code; CLIN 0002 remains the $175,000 labor and installation cost code.

SOV	INTEGRATED SCOPE ACTIVITY	CLIN	SCHEDULED VALUE	PRIOR %	CURRENT UPDATE %	TOTAL %	EARNED TO DATE
01	Project planning, submittals, access, and mobilization coordination	0002	$15,000	80.00%	0.00%	80.00%	$12,000
02-03	JACE replacement program: fifty Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, installation accessories, building surveys, controller inventory, station backups, and migration preparation	0001 / 0002	$390,000	42.05%	9.49%	51.54%	$201,000
04	JACE removal, physical replacement, reconnection, and startup across listed facilities	0002	$25,000	0.00%	0.00%	0.00%	$0
05	Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration	0002	$55,000	0.00%	0.00%	0.00%	$0
06	Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories	0001	$40,000	0.00%	0.00%	0.00%	$0
07	Building 380 wire, conduit, network materials, and generator kill-switch interface materials	0001	$14,000	0.00%	0.00%	0.00%	$0
08	Building 380 demolition, installation, wiring, programming, sequence, and BAS integration	0002	$45,000	0.00%	0.00%	0.00%	$0
09	Functional testing, commissioning support, training, documentation, and closeout	0002	$15,000	0.00%	0.00%	0.00%	$0
CLIN 0001 - Materials subtotal			**$424,000**				**$185,000**
CLIN 0002 - Labor / installation subtotal			**$175,000**				**$28,000**
Total firm-fixed-price contract			**$599,000**	**29.38%**	**6.18%**	**35.56%**	**$213,000**

SOV Progress Notes

SOV 02-03 combines the integrated JACE equipment and migration-readiness scope at $390,000, split between $370,000 under CLIN 0001 and $20,000 under CLIN 0002. Receipt of the 18 Phase 2 controllers advances the CLIN 0001 material component from 40.0% to 50.0%, adding $37,000 in earned value. Total earned progress is $213,000 (35.6%), including $37,000 (6.2% of the contract) recognized as of the November 10 report date. No field-installation or Building 380 earned value is claimed.

OPEN ITEMS & RISK REGISTER

CLIN	ITEM	SEVERITY	TARGET DATE	OWNER / MITIGATION
0001 / 0002	Confirm an approved location for TCC's enclosed project trailer and material laydown area.	MEDIUM	Before mobilization	Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area.
0001 / 0002	Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation.	MEDIUM	During submittal review / before material release	TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release.