THE CONTROLS COMPANY, LLC

Service Disabled Veteran Owned Small Business

# Weekly Progress Report

Eglin DDC JACE Upgrades

WEEK ENDING OCTOBER 17, 2026


**Week Ending:** October 17, 2026
**Report Date:** October 19, 2026
**Contract No.:** FA282326C0025

## EXECUTIVE OVERVIEW

| OVERALL PROGRESS | CLIN 0001 - MATERIALS | CLIN 0002 - LABOR / INSTALLATION | SCHEDULED COMPLETION |
|---|---|---|---|
| 26.9% | $424,000 | $175,000 | April 22, 2027 |

### CONTRACT DURATION

Status date: October 17, 2026




| PERFORMANCE START | CURRENT PROGRESS | CONTRACT COMPLETION |
|---|---|---|
| August 25, 2026 | 26.9% | April 22, 2027 |

**53 days elapsed** of 240 calendar days

**187 days remaining** to contract completion

### JACE Replacement Program - Integrated Status

- TCC completed an inventory of 53 facility/JACE network records and documented available backup status.
- TCC has received the first 18 replacement JACEs, and the controllers have been bench loaded and are ready for installation.
- TCC plans to begin the field-installation sequence with non-critical buildings during the week of October 25, 2026, subject to site access and outage coordination.
- All previously outstanding controller backups have been obtained.

### Building 380 Chiller Controls - Integrated Status

- The existing Building 380 platform backup and network information were identified for engineering reference.
- Work remains in progress on Submittal Package 2 - Building 380 Chiller Plant Controls, including sequence development, controls engineering, and scope definition. Completion is targeted by the end of this week, October 23, 2026.
- Subcontractor scope and vendor options remain under evaluation; no field installation has started.

**Two-Package Submittal & Procurement Strategy**

TCC will provide two distinct submittal packages: (1) JACE Replacement and (2) Building 380 Chiller Plant Controls. This separation allows the JACE hardware purchase to proceed while the chiller-plant controls are engineered and fully scoped. It also keeps Building 380 design records and final as-builts together as one deliverable, separate from the other 34 buildings. TCC submitted Submittal Package 1 - JACE Replacement on September 17, 2026. The first 18 replacement JACEs are bench loaded and ready. Installation at non-critical buildings is planned for the week of October 25, 2026. Submittal Package 2 - Building 380 Chiller Plant Controls remains in development and is targeted for completion by October 23, 2026.

**Reporting Continuity**

The October 10 report was not issued because Hurricane Isaias caused local delays to TCC's field team. There is no change to the contract duration, project timeline, or April 22, 2027 completion date.

## FOUR-WEEK LOOK-AHEAD SCHEDULE

| WEEK | INTEGRATED PLANNED WORK | MATERIAL / PROCUREMENT | LABOR / FIELD EXECUTION | COORDINATION / CUSTOMER IMPACT |
|---|---|---|---|---|
| **Week 1** Oct 18 - Oct 24 | Complete the Building 380 chiller-plant submittal and finalize the first approved non-critical installation group. | Track the remaining JACE hardware, licenses, accessories, and anticipated delivery dates. | Complete final readiness checks and installation planning. No JACE replacement is scheduled during this week. | Confirm building access, outage coordination, laydown, and the approved installation sequence. |
| **Week 2** Oct 25 - Oct 31 | Allow time for government review of Submittal Package 2 while beginning the JACE installation sequence at approved non-critical buildings. | Prepare the Building 380 material release pending submittal review and continue tracking the remaining JACE hardware and accessories. | Mobilize the bench-loaded JACEs and begin controlled replacement at approved non-critical buildings. | Respond to government review comments and coordinate access, outage windows, mobilization, and customer notifications for the approved JACE installation group. |
| **Week 3** Nov 1 - Nov 7 | Address government review comments, begin Building 380 material procurement, and continue the approved JACE replacement sequence. | Release approved Building 380 controls materials, identify long-lead items, and track order status and delivery dates. | Perform controlled JACE replacement, startup, and initial station migration for authorized facilities. | Confirm approved Building 380 material selections and continue access, outage, and customer coordination for JACE replacements. |
| **Week 4** Nov 8 - Nov 14 | Continue Building 380 material procurement and the approved JACE deployment sequence. | Track Building 380 equipment, lead times, and remaining JACE deliveries; resolve any procurement gaps. | Continue replacement, migration, functional checks, and documentation for authorized facilities. | Review procurement status and field results with the government team and update the deployment sequence. |

## PROJECT TEAM & CONTRACT CONTACTS

**Timothy Collins**
Contractor POC - The Controls Company, LLC
Tim@ControlsCo.net
850-490-1844

**Brandy Scurlock**
Government Delivery / Acceptance POC - 796 CES CEOES
brandy.scurlock@us.af.mil
850-882-6944

**Anthony R. Daiute**
96 CEG/CEOIH - USAF AFMC
anthony.daiute@us.af.mil

**Jared Dunn**
Contracting Officer - AFTC/PZIOCD
jared.dunn.6@us.af.mil
850-883-7452

**Nicole Colbert**
Contract Specialist - AFTC/PZIO
nicole.colbert@us.af.mil

**Shane Bradford II**
Project Management
DSBII@ControlsCo.net
662-574-8988

**TCC General Office**
General Inquiries & Coordination
Info@TheControlsCompany.com

## PROJECT INFORMATION

**Company Name:** The Controls Company, LLC
**Project Name:** Eglin DDC JACE Upgrades
**Contract Number:** FA282326C0025
**Customer:** United States Air Force - 796 CES/CEOES
**Project Manager:** Shane Bradford II
**Government POC:** Brandy Scurlock - 850-882-6944
**Site Address:** 501 DeLeon Street, Building 696, Suite 1, Room 45, Eglin AFB, FL 32542-5000
**Prime Contractor:** The Controls Company, LLC
**Performance Period:** August 25, 2026 - April 22, 2027
**Scheduled Completion:** April 22, 2027

## CONTRACT VALUE BY LINE ITEM

| CLIN | SCOPE | AMOUNT | SHARE |
|---|---|---|---|
| 0001 | Phase I replacement JACE Niagara supervisory controllers and chiller controls - materials | $424,000 | 70.8% |
| 0002 | Installation | $175,000 | 29.2% |
| **Total Firm-Fixed-Price Contract** | | **$599,000** | **100.0%** |

## REPORTING-PERIOD ACTIVITY SUMMARY

### Completed This Reporting Period

- The first 18 replacement JACEs were bench loaded and are ready for field installation.
- All previously outstanding controller backups were obtained.

### Started / In Progress This Reporting Period

- TCC is coordinating site access and outage requirements for the first group of non-critical buildings.
- Programming files and graphics have been prepared for 13 JACEs, including 121 graphics files that have been checked and merged.
- TCC continues to review and correct the station files before field installation.
- TCC is working with vendors to confirm the remaining controllers, licenses, accessories, maintenance, and product information.
- Work continues on Submittal Package 2 for the Building 380 chiller plant controls. This includes the sequence of operation, engineering, scope, and subcontractor review. The package is scheduled for completion by October 23, 2026.

**Carryover to Next Reporting Period**

Complete Submittal Package 2 and finalize the first approved non-critical installation group; coordinate delivery of the remaining controllers and accessories; resolve device-count questions; and coordinate site access and outage requirements. No JACE installation is scheduled during the October 18-24 reporting week; field work is planned to begin during the week of October 25, 2026.

## FIELD STATUS

### CLIN 0001 - Material Delivered

The first 18 replacement JACEs have been received.

### CLIN 0002 - Equipment Set / Installed

The first 18 JACEs are bench loaded and ready for installation. TCC plans to start with approved non-critical buildings during the week of October 25, 2026.

### CLIN 0001 - Material Procurement / Readiness

The first 18 JACEs have been received, bench loaded, and are ready for deployment. TCC is tracking the remaining controllers, licenses, accessories, maintenance, and supporting product data.

### CLIN 0002 - Inspections & Tests

Bench loading is complete for the first 18 JACEs. Field startup and functional testing will follow installation.

### CLIN 0001 / 0002 - Delays & Impacts

Hurricane Isaias caused local delays to TCC's field team and prevented issuance of the October 10 report. The disruption does not affect the contract duration, project timeline, or scheduled completion date of April 22, 2027.

### CLIN 0001 / 0002 - Safety & Coordination

No safety incidents reported.

## SCHEDULE OF VALUES & EARNED PROGRESS

**Schedule of values basis**

This activity-level SOV reconciles to the awarded CLIN totals and is intended to make weekly progress measurable. CLIN 0001 remains the $424,000 material cost code; CLIN 0002 remains the $175,000 labor and installation cost code.

| SOV | INTEGRATED SCOPE ACTIVITY | CLIN | SCHEDULED VALUE | PRIOR % | THIS PERIOD % | TOTAL % | EARNED TO DATE |
|---|---|---|---|---|---|---|---|
| 01 | Project planning, submittals, access, and mobilization coordination | 0002 | $15,000 | 80.0% | 0.0% | 80.0% | $12,000 |
| 02-03 | JACE replacement program: fifty Niagara supervisory controllers, core licenses, required drivers, five-year maintenance, power supplies, panels, network interfaces, installation accessories, building surveys, controller inventory, station backups, and migration preparation | 0001 / 0002 | $390,000 | 38.3% | 0.0% | 38.3% | $149,200 |
| 04 | JACE removal, physical replacement, reconnection, and startup across listed facilities | 0002 | $25,000 | 0.0% | 0.0% | 0.0% | $0 |
| 05 | Station migration, Niagara 4.13 programming, graphics, alarms, trends, and server integration | 0002 | $55,000 | 0.0% | 0.0% | 0.0% | $0 |
| 06 | Building 380 chiller-plant BAS controllers, panels, field devices, and control accessories | 0001 | $40,000 | 0.0% | 0.0% | 0.0% | $0 |
| 07 | Building 380 wire, conduit, network materials, and generator kill-switch interface materials | 0001 | $14,000 | 0.0% | 0.0% | 0.0% | $0 |
| 08 | Building 380 demolition, installation, wiring, programming, sequence, and BAS integration | 0002 | $45,000 | 0.0% | 0.0% | 0.0% | $0 |
| 09 | Functional testing, commissioning support, training, documentation, and closeout | 0002 | $15,000 | 0.0% | 0.0% | 0.0% | $0 |
| **CLIN 0001 - Materials subtotal** | | | **$424,000** | | | | **$133,200** |
| **CLIN 0002 - Labor / installation subtotal** | | | **$175,000** | | | | **$28,000** |
| **Total firm-fixed-price contract** | | | **$599,000** | **26.9%** | **0.0%** | **26.9%** | **$161,200** |

**SOV Progress Notes**

SOV 02-03 combines the integrated JACE equipment and migration-readiness scope at $390,000, split between $370,000 under CLIN 0001 and $20,000 under CLIN 0002. This report carries forward $161,200 in earned progress through October 3, 2026. The status update that the first 18 JACEs are bench loaded and installation-ready does not change the earned-value allocation in this report. Total earned progress remains $161,200 (26.9%).

## OPEN ITEMS & RISK REGISTER

| CLIN | ITEM | SEVERITY | TARGET DATE | OWNER / MITIGATION |
|---|---|---|---|---|
| **0001 / 0002** | Confirm an approved location for TCC's enclosed project trailer and material laydown area. | MEDIUM | Before mobilization | Government / TCC coordination. A nearby 120V receptacle is requested if available, but electrical power is not required for the trailer or laydown area. |
| **0001 / 0002** | Reconcile the JACE quantity difference between the SOW narrative, device-count table, and IP schedule documentation. | MEDIUM | During submittal review / before material release | TCC will document the discrepancy and request direction for Buildings 1220 and 1245 before material release. |